

Ryan / Hogge schedule. Estimates (only labour and time for each person)

## ITEM/AREA

### BARS

4 days design, measure plan up  
1 day cont/ordering materials  
2 days bar tops molding casting  
2 days DJ/tix units  
1 cont  
2 days fitting assembly

**12 days RU to 15= 3 weeks**

### BAR

Bar walls, surfaces fit out, paint, decor.  
**2 week** workshop with volunteers.

### MEZZ / OFFICE

4 days central table design /plan build  
1 cont  
3 days long bench  
4 days cabs  
2 days IF Kitchen area planned

**14 days RU to 15=3 weeks**

### GREEN ROOM

Tables, chairs, storage, Stage furniture and support.  
**1 week**

CUBES (modular seating)  
**1 week per unit, upto 6 units. (1 to start)**

**TOTAL WEEKS 10 weeks RU to 12 (3 months)**

WOOD CHARRING and cladding.

Cladding only, non structural work  
**3 weeks.**

**1 Week**, R/H for volunteer worksops in run up to build and during pack down stages.

Add costs for meetings with contractors, volunteers, etc.

**10 hours each 140/200 (daily rates respectively. G.Hogg and Ryan Broom)**

Cost for exploratory works with volunteers. Ie packing down period initial demolitions.  
?

Costs for garden. Inc Steps, furniture, slab casting and setting. Planting.  
**3 weeks.**

**EXTRA 7 weeks**

**TOTAL 19 weeks. RU to 5 Months.**

<b>G.Hogg 140/day (8 hrs) , 700/week x 19</b>	<b>= £13,300</b>
<b>Ryan Broom 160/day (8hrs), 800/week x 19</b>	<b>= £15,200</b>